

Inspection Report — 300-P-309

Vibration Analysis | 2024-04-28

Report ID	IR-300-P-309-2024-025
Equipment Tag	300-P-309
Equipment Name	Firewater Pump
Unit	Utilities & Offsites (300)
Inspection Date	2024-04-28
Inspection Type	Vibration Analysis
Inspector	Anil Nair (Inspection Engineer, EMP-0016)
Next Due Date	2025-04-28
Governing SOP	SOP-300-009

1. Scope

Risk-Based Inspection (RBI) assessment of 300-P-309 performed by Anil Nair (Inspection Engineer, EMP-0016) in accordance with SOP-300-009 and OISD inspection guidelines.

2. Findings

During Vibration Analysis inspection of 300-P-309 (Firewater Pump) conducted on 2024-04-28, the inspector identified a moderate severity defect: moderate vibration exceeding baseline by 15%. This finding has been logged against the equipment's RBI history and a follow-up inspection is scheduled for 2025-04-28.

3. Recommendation

Recommend monitoring at next scheduled interval and update of the risk-based inspection interval for 300-P-309 accordingly.