

Inspection Report — 500-V-506

Internal (Vessel Entry) | 2026-06-20

Report ID	IR-500-V-506-2026-027
Equipment Tag	500-V-506
Equipment Name	Equalization Tank
Unit	Effluent Treatment Plant (500)
Inspection Date	2026-06-20
Inspection Type	Internal (Vessel Entry)
Inspector	Anil Nair (Inspection Engineer, EMP-0016)
Next Due Date	2026-12-17
Governing SOP	SOP-500-013

1. Scope

Risk-Based Inspection (RBI) assessment of 500-V-506 performed by Anil Nair (Inspection Engineer, EMP-0016) in accordance with SOP-500-013 and OISD inspection guidelines.

2. Findings

During Internal (Vessel Entry) inspection of 500-V-506 (Equalization Tank) conducted on 2026-06-20, the inspector identified a moderate severity defect: gasket seepage at flange joint, tightening required. This finding has been logged against the equipment's RBI history and a follow-up inspection is scheduled for 2026-12-17.

3. Recommendation

Recommend monitoring at next scheduled interval and update of the risk-based inspection interval for 500-V-506 accordingly.